Department of Planning and Environment



Ms Alycia Campbell
Environmental Compliance Manager
Benedict Recycling PTY Limited
11 Narabang Way
BELROSE NSW 2085

25/10/2022

Subject: Revised Flood Management Plan for Menangle Quarry (Condition B32 of DA85/2865)

Dear Ms Campbell

I refer to your submission requesting approval of the revised Flood Management Plan (Version 3, dated February 2022) which was submitted following modification 2 of the development consent and in accordance with Condition B32 of Schedule 2 (DA85/2865).

I also acknowledge your representatives' recent email (EMM Consulting) to the Department on 14 October 2022 confirming that the criteria presented in Table 5.2 detailing the flood scour risk and remedial responses are consistent with the information provided to NSW Natural Resources Access Regulator, as part of the Controlled Activity Approval (CAA-2021-11223) issued on 14 February 2022.

I therefore approve the revisions to the management plan.

You are reminded that if there is any inconsistency between the approved document and the conditions of consent, then the requirements of the conditions of consent prevail.

If you wish to discuss the matter further, please contact Kevin Reid on 02 927 46209 or via email kevin.reid@dpie.nsw.gov.au.

Yours sincerely

Carl Dumpleton
Team Leader

As nominee of the Planning Secretary



Mr Mark Hutcheson Operations Planning Support Manager Benedict Recycling Pty Limited 11 Narabang Way Belrose NSW 2085

09/04/2021

Dear Mr Hutcheson,

Menangle Sand and Soil Quarry (DA 85/2865) Flood Management Plan

I refer to the Flood Management Plan which was submitted in accordance with condition B32 of Schedule 2 of the consent for the Menangle Sand and Soil Quarry (DA 85/2865).

The Department has carefully reviewed the document and is satisfied that it meets the relevant conditions of consent.

Accordingly, the Planning Secretary has approved the Flood Management Plan (Revision 2, dated 1 April 2021). Please ensure that the approved plan is placed on the project website at your earliest convenience.

If you wish to discuss the matter further, please contact Callum Firth at callum.firth@dpie.nsw.gov.au.

Yours sincerely

Lauren Evans A/Director

Resource Assessments (Coal & Quarries)

As nominee of the Planning Secretary

Flood Management Plan

Menangle Sand and Soil Quarry

Prepared for Menangle Sand and Soil Pty Ltd February 2022







Servicing projects throughout Australia and internationally

SYDNEY

Ground Foor, 20 Chandos Street St Leonards NSW 2065 T 02 9493 9500

NEWCASTLE

Level 3, 175 Scott Street Newcastle NSW 2300 T 02 4907 4800

BRISBANE

Level 1, 87 Wickham Terrace Spring Hill QLD 4000 T 07 3648 1200

ADELAIDE

Level 4, 74 Pirie Street Adelaide SA 5000 T 08 8232 2253

MELBOURNE

Ground Floor, 188 Normanby Road Southbank VIC 3006 T 03 9993 1905

PERTH

Suite 9.02, Level 9, 109 St Georges Terrace Perth WA 6000 T 02 9339 3184

CANBERRA

PO Box 9148 Deakin ACT 2600

Menangle Sand and Soil Quarry

Flood Management Plan

Rei	nort	Numb	ρr

J190166 RP28

Client

Menangle Sand and Soil Pty Ltd

Date

25 February 2022

Version history

Version	Date	Prepared by	Approved by	Comments
v1	4/3/21	Jason O'Brien	Nick Bartho	Draft for DPE review
v2 v3	1/4/21 25/2/22	Jason O'Brien Katie Ward	Philip Towler Philip Towler	Updated based on DPE review Updated to incorporate MOD2 and CAA TARPs

This report has been prepared in accordance with the brief provided by the client and has relied upon the information collected at the time and under the conditions specified in the report. All findings, conclusions or recommendations contained in the report are based on the aforementioned circumstances. The report is for the use of the client and no responsibility will be taken for its use by other parties. The client may, at its discretion, use the report to inform regulators and the public.

© Reproduction of this report for educational or other non-commercial purposes is authorised without prior written permission from EMM provided the source is fully acknowledged. Reproduction of this report for resale or other commercial purposes is prohibited without EMM's prior written permission.

Table of Contents

1	Intro	duction	1
	1.1	Background	1
	1.2	Project overview	5
	1.3	Operations	5
	1.4	Quarry life	6
	1.5	Access	7
	1.6	Document purpose and objectives	7
	1.7	Report preparation	8
	1.8	Consultation	8
2	Envir	onmental requirements	9
	2.1	Legislation, plans and guidelines	9
	2.2	Existing flood risk management planning	9
	2.3	Project consent conditions	9
3	Existi	ng environment	11
	3.1	Setting	11
	3.2	Flooding mechanisms	11
	3.3	Flooding conditions and risks	12
4	Envir	onmental aspects and impacts	17
	4.1	Impact summary	17
5	Envir	onmental management measures	18
	5.1	Overview	18
	5.2	Horizontal setback	18
	5.3	Batter angles	20
	5.4	Flood mitigation	21
	5.5	Final landform	21
	5.6	Groundwater model update	22
	5.7	Summary of flood management measures	22
	5.8	Trigger Action Response Plan	27
6	Comp	oliance management	37
	6.1	Monitoring and inspection	37

	6.2	Training	37
	6.3	Auditing	37
	6.4	Reporting	37
	6.5	Emergencies, incidents and non-compliances	38
	6.6	Document review	38
7	Refer	ences	39
Abl	breviati	ons	40
Apı	pendice	S	
Apı	pendix A	A Plan approval	A.1
Apı	pendix l	3 Vegetation management and site stabilisation TARP	B.1
Apı	pendix (Flood mapping – site entry compound and processing area	C.1
Apı	pendix [Plood mapping – Stage 8 extraction areas	D.1
Apı	pendix l	Final landform – Stage 8 extraction area	E.1
Tab	oles		
Tak	ole 1.1	Stage 8 phases	5
Tak	ole 1.2	Operating hours	6
Tak	ole 2.1	Requirements of the Consent conditions	10
Tak	ole 3.1	Summary of mainstream flood conditions and peak flood levels for the quarry	14
Tak	ole 4.1	Summary of environmental aspects and impacts	17
Tak	ole 5.1	Summary of flood management measures	23
Tak	ole 5.2	Flood scour risk and remedial response TARP	28
Fig	ures		
Fig	ure 1.1	Regional context	2
Fig	ure 1.2	Menangle Quarry stages 1 to 8	3
Fig	ure 1.3	Stage 8 substages	4
Fig	ure 3.1	Local watercourses and catchments	13
Figure 5.1		Stage 8 quarrying schematic	19

J190166 | RP28 | v3 ii

1 Introduction

1.1 Background

Menangle Sand and Soil Pty Ltd (Menangle Sand and Soil) operates the Menangle Sand and Soil Quarry at 15 Menangle Road, Menangle (Figure 1.1). Quarrying has been undertaken in the location for over 40 years by a number of operators and at varying rates of production. Extraction, processing and rehabilitation activities have been undertaken by Menangle Sand and Soil since 1978.

The quarry, located in the Wollondilly and Campbelltown local government areas, extracts sand and soil along the Nepean River as approved by Development Consent 85/2865, granted by the Minister for Planning on 15 November 1989.

To date, sand and soil has been extracted from Stages 1 to 2 and 4 to 7 (Figure 1.2). While previously approved, sand and soil will not be extracted from Stage 3.

On 10 September 2020, the NSW Land and Environment Court (LEC) approved the Menangle Quarry Extension – Modification 1 (MOD1) to Development Consent 85/2865. Consent Conditions are provided in the Notice of Orders for LEC 2018/342158.


On 5 November 2021, the Minister for Planning and Public Spaces approved the Menangle Quarry Extension – Modification 2 (MOD2). Changes to the Consent conditions are provided in the Notice of Modification for Development Consent DA 85/2865.


The Consolidated Consent ('the Consent') allows the extraction of sand and soil in a new area, the Stage 8 area, that is about 13 ha, and extends about 2 kilometres (km) along the Nepean River south of the Stage 7 area (Figure 1.3). The quarry is approved to extract sand and soil from the Stage 8 area at a rate of up to 150,000 tpa.

The extracted material will be transported to the processing area where it will be stockpiled, processed and blended with materials imported to the site, prior to being dispatched from the quarry. Operations (but not extraction) will continue in the Stage 6 and Stage 7 areas.

Modification 2 removed the requirement for an overland conveyor and replaced it with the operation of an offroad haul truck for the transfer of extracted materials from the Stage 8 area to the processing area using existing roads.

This Flood Management Plan (FMP) forms part of the overall *Menangle Sand and Soil Quarry Environmental Management Strategy* (EMS).





KEY

Train station

– – Rail line

— Main road

— Local road

— Named watercourse

Extractive operations (approved)


Extractive operations (approved but not extracted)

Stage 8 - extraction/rehabilitation area

Menangle Quarry stages 1 to 8

Menangle Sand and Soil Quarry Figure 1.2





KEY

Stage 8 - extraction/rehabilitation area

Stage 8 - restoration area (no extraction)

→ Main road

Local road

Watercourse/drainage line

Access track

Haul roads

─ Substage 8A-8M

Substage 8A-8C

Substage 8D-8M

Substage boundary

Phase 1 Sub-stages 8A - 8B Phase 2 Sub-stages 8C Phase 3 Sub-stages 8D - 8E

Phase 4 Sub-stages 8F - 8G Phase 5 Sub-stages 8H - 8I

Phase 6 Sub-stages 8J - 8K Phase 7 Sub-stages 8L - 8M Stage 8 area

Menangle Sand and Soil Quarry Figure 1.3



1.2 Project overview

The quarry has consent to extract the sand and soil resource in the Stage 8 area to 2035. Stage 8 has been split up into 15 sub-stages (Figure 1.3) which have been further categorised into seven extraction phases (Table 1.1).

Table 1.1 Stage 8 phases

Phase	Substage
1	8A-8B
2	8C
3	8D-8E
4	8F–8G
5	8H–8I
6	8J–8K
7	8L–8M

As well as the extraction areas, key components of the quarry include:

- a wheel wash and weighbridge;
- a site office and amenity building;
- a workshop west of the site office;
- fuel supply tanks north of the storage shed;
- processing area, including stockpiles; and
- other minor infrastructure.

These components will be used to support activities in the Stage 8 area which include:

- extraction in the Stage 8 extraction area followed by rehabilitation;
- restoration of areas adjacent to the extraction areas; and
- internal haul roads.

1.3 Operations

1.3.1 Activities

Operations at the quarry comprise of the following activities:

- vegetation management and clearance;
- sand and soil excavation;
- material transport by off-road haul truck;

- sorting and screening of excavated material;
- processing of excavated material;
- blending of excavated material with imported materials (permitted by the Consent and EPL 3991);
- stockpiling;
- loading of product into trucks; and
- product dispatch via trucks.

1.3.2 Plant and equipment

Condition A33 of the development consent states:

All plant and equipment used on site, or to monitor the performance of the development must be:

- (a) maintained in a proper and efficient condition; and
- (b) operated in a proper and efficient manner.

Regular maintenance of all plant and equipment will be logged and stored on site available for review at any time.

1.4 Quarry life

The Stage 8 Operations may be carried out on the site until 31 December 2035.

1.4.1 Operating hours

The quarry will operate during the approved hours in accordance with development consent Table 1, Condition A26, as reproduced in Table 1.2 below.

Table 1.2 Operating hours

Activity	Permissible hours
	7 am to 5 pm Monday to Friday
Construction work	• 7 am to 1 pm Saturday
	At no time on Sundays or public holidays
	6 am to 5 pm Monday to Friday
Quarrying operations including loading and dispatch of laden trucks	6 am to 12 noon Saturday
and dispatch of laden trucks	At no time on Sundays or public holidays
Maintenance, security, office work, cleaning, etc.	May be conducted at any time, provided that these activities are not audible at any residence on privately-owned land

1.5 Access

1.5.1 Site access

The main access to the site is from Menangle Road. Menangle Road is an arterial road which provides sub-regional access.

1.5.2 Access to the Stage 8 area

The existing access under the Hume Motorway was retained when the Road Transport Authority (now Transport for NSW, TfNSW) bisected the lands when acquiring the corridor for the original Hume Highway in 1969. The existing access road under the bridge will be sealed and will comply with TfNSW drainage and pavements standards.

Material will be transported beneath the Hume Motorway Menangle Bridge by off-road haul truck using existing tracks.

The earthmoving equipment, off-road haul truck and other plant to service the Stage 8 area may also access the area via Moreton Park Road. Major plant is expected to remain onsite through-out the duration of the quarrying operations except for major servicing or replacement.

1.5.3 Product dispatch

Truck movements at the site (ie combined inbound and outbound movements) will not exceed an average of:

- 147 per day on Monday to Friday; and
- 80 per day on Saturday.

1.6 Document purpose and objectives

This FMP has been prepared in accordance with Consent Condition B32. It addresses flood risk management for the Stage 8 extraction area, processing area and site office area. The FMP identifies potential flood risks and management measures during extraction and rehabilitation of the final landform.

The overall objectives of the FMP are to:

- describe how flood emergency response will be managed for the active extraction area, processing area and site entry compound;
- ensure the safety of site personnel by providing procedures to prepare for and respond to flood events that may inundate the active extraction area, processing area and site entry compound;
- ensure appropriate controls and procedures are implemented to minimise potential adverse impacts to the environment from flooding of the active extraction area and processing area; and
- implement the flood management commitments made in the *Menangle Quarry Extension Environmental Assessment* (EMM 2017a), the *Menangle Quarry Extension Response to Submissions* (EMM 2017b), and as updated by further commitments made during the LEC Proceedings 342158 of 2018 as described in the *Applicant's Description of Amended Project* (EMM 2020).

Menangle Sand and Soil will not commence quarrying operations in the Stage 8 Area until thus FMP is approved by the Planning Secretary.

Menangle Sand and Soil will implement the FMP as approved by the Planning Secretary.

1.7 Report preparation

This FMP has been prepared by Nick Bartho and Jason O'Brien. Nick holds a Bachelor of Engineering (Civil and Environmental) (Hons) and is EMM's Surface Water Team Leader. Nick has 19 years' experience as a water resources engineer, specialising in hydrologic and hydraulic modelling, flood impact assessment and flood risk management, including flood emergency and response planning. Jason holds a Bachelor of Engineering (Environmental) (Hons). Jason has five years' experience working as an environmental and water resources engineer, specialising in surface water assessments, water management plans, flood impact assessment, hydrologic and hydraulic modelling and stormwater drainage investigations.

1.8 Consultation

There was no requirement in the Consent for formal consultation during preparation of this FMP.

Following the Department of Planning, Industry and Environment's (now Department of Planning and Environment, DPE) review of the draft FMP, the FMP (version 2, 1 April 2021) was approved by the Planning Secretary on 21 June 2021 (Appendix A).

Agencies, including the Natural Resources Access Regulator (NRAR), DPE-Water and Wollondilly Shire Council (WSC) were consulted during the MOD2 application process. Their comments were considered by Menangle Sand and Soil during the application process and by DPE on behalf of the Minister in approving the application and amending the Consent conditions.

A Controlled Activity Approval application for Substages 8A–8C was submitted to NRAR in May 2021. The Controlled Activity Approval was granted on 14 February 2022. As a result of consultation with NRAR, the following additional trigger action response plans (TARPs) were prepared and are referenced in the Controlled Activity Approval (CAA-2021-11223):

- 1. flood scour risk and remedial response; and
- 2. vegetation management and site stabilisation.

The flood scour risk and remedial response TARP is provided in Table 5.2 and the vegetation management and site stabilisation TARP is provided in Appendix B.

The FMP will be provided to the NSW State Emergency Service (SES) and Wollondilly Shire Council.

2 Environmental requirements

2.1 Legislation, plans and guidelines

The FMP provides recommended flood management measures for the quarry. The FMP has been prepared to address the Consent conditions (refer Section 2.3).

The following legislation is relevant to the scope of the FMP:

- Environmental Planning and Assessment Act 1979 (EP&A Act);
- Protection of the Environment Operations Act 1997 (POEO Act);
- State Emergency Service Act 1989; and
- State Emergency and Rescue Management Act 1989.

The FMP has been developed consistent with the principles contained in the following guidelines:

- Floodplain Development Manual: the management of flood liable land (DIPNR 2005) (FDM);
- Australian Rainfall and Runoff (Ball et al. 2019) (ARR2019);
- Managing Urban Stormwater: Soils and Construction Volume 1 (Landcom 2004); and
- Managing Urban Stormwater: Soils and Construction Volume 2E mines and guarries (DECC 2008).

2.2 Existing flood risk management planning

The FMP has been developed with consideration of existing formal plans that relate to flood risk management and emergency response in the Wollondilly LGA.

There is no existing floodplain risk management study or plan that relates to the quarry site. Wollondilly Shire Council are in the process of undertaking an LGA-wide flood study to better understand flooding across the whole of the LGA. It is expected the flood study will inform a future floodplain risk management plan for the Wollondilly LGA which will include the quarry area.

Flood emergency response in the LGA is guided by the *Wollondilly Shire Flood Emergency Sub Plan* (SES 2015), which is relevant to the quarry and outlines the roles and responsibilities of the SES and supporting agencies in management of flood events.

2.3 Project consent conditions

The Consent conditions relevant to flood management where in the FMP each has been addressed are listed in Table 2.1.

Table 2.1 Requirements of the Consent conditions

Condition Number	Condition	Relevant section of FMF				
Flood Man	Flood Management					
B32	The Applicant must prepare a Flood Management Plan for the development to the satisfaction of the Planning Secretary. This plan must:					
	(a) be prepared by suitably qualified and experienced person/s;	Section 1.6				
	(b) identify measures to:					
	(i) proactively prepare for, and respond to, any flood event in which the active extraction area is likely to be inundated by floodwaters emanating from the Nepean River;	Section 5.4				
	(ii) ensure the safety of site personnel;	Table 5.1				
	(iii) minimise, to the greatest extent practicable, the areas of exposed ground on the site that would be susceptible to flood risks (including scour and erosion and potential transport of sediment to downstream waters);	Section 5.4.3				
	(iv) ensure that the active extraction area in any Substage does not exceed 0.33 hectares at any one time;	Table 5.1				
	(v) ensure that the batter adjacent to the Nepean River Buffer Zone does not exceed:	Section 5.3.1				
	a maximum slope of 1:1 at any time; and					
	 a maximum slope of 1:5 in preparation for flood events; 					
	(vi) ensure that no more than a 30 metres length of the batter adjacent to the Nepean River Buffer Zone (measured in total) has a slope exceeding 1:5 at any one time; and	Section 5.3.1				
	(vii) rectify any flood-related damage to areas undergoing rehabilitation; and	Table 5.1				
	(c) include a Trigger Action Response Plan which outlines actions to be undertaken in preparation for, and immediately following, a flood event including detailed protocols and timeframes for:	-				
	(i) backfilling the active extraction area to achieve a maximum batter slope of 1:5 adjacent to the Nepean River Buffer Zone in preparation for flood events;	Table 5.2				
	(ii) avoiding the downstream movement of debris from the site;	Table 5.2				
	(iii) recommencing Quarrying Operations following a flood event; and	Table 5.2				
	(iv) rectifying any damage to areas undergoing rehabilitation following a flood event.	Table 5.2				
B33	The Applicant must not commence Quarrying Operations in the Stage 8 Area until the Flood Management Plan is approved by the Planning Secretary.	Section 1.6				
B34	The Applicant must implement the Flood Management Plan as approved by the Planning Secretary.	Section 1.6				
B35	The Applicant must ensure that the flood storage capacity of the final rehabilitated landform is no less	Section 5.5				
	than the pre-existing flood storage capacity at all stages of the development, unless otherwise	Appendix D				
	approved in writing by the Planning Secretary. Details of the available flood storage capacity must be reported in the Annual Review.	Appendix E				

3 Existing environment

3.1 Setting

The quarry is located in a semi-rural environment in the south-west of the Greater Sydney Metropolitan Region (Figure 1.1). The surrounding land use includes scattered rural residential properties, agriculture and other extractive industry. The residential suburb of Menangle is located about 1 km to the south of the site entry compound and processing area (Figure 1.2).

The site entry compound and processing area is located on the southern bank of the Nepean River, to the east and downstream of the Hume Motorway. The ground surface elevation of these areas increases from approximately 61 m Australian Height Datum (AHD) at the bottom of the Nepean River riverbank to approximately 70 m AHD at the southern boundary of the processing area. The terrain is terraced with lower elevations adjacent to the Nepean River and higher elevations forming the processing area.

The Stage 8 extraction area is located along the western side of the Nepean River to the south of the processing area, upstream of the Hume Motorway. The topography of the Stage 8 extraction area is steeper than for the processing area, with a pronounced slope climbing up from the Nepean River to the eastern side of the Hume Motorway. Extraction within the Stage 8 area will require cutting into this slope to remove sand and soil resources. The slope is generally milder at the northern end of the Stage 8 area, increasing in steepness to the south.

3.2 Flooding mechanisms

The quarry is subject to inundation as a result of two primary flooding mechanisms:

- 1. mainstream flooding along the Nepean River; and
- 2. local tributary flooding and overland flows.

The focus of this FMP is on the more substantial risks to safety, operations and the environment posed by Nepean River flooding, however local tributary flooding and overland flows are also addressed.

3.2.1 Nepean River flooding

The quarry is located on the floodplain of the Nepean River. The Nepean River is a major perennial watercourse and forms part of the greater Hawkesbury-Nepean system. The Nepean River has a catchment area of 1,280 km² upstream of the Menangle Weir (WorleyParsons 2015) and is comprised of mixed land use including residential, agricultural, conservation and drinking water catchment.

The Nepean River forms the northern boundary of the processing area and is to the east of the Stage 8 extraction area. Mainstream flooding along the Nepean River, with river levels sufficiently high to overtop the riverbank and inundate parts of the site entry compound and processing area, as well as the Stage 8 extraction areas, is expected to occur periodically. Given the large upstream catchment, flooding of this magnitude occurs as a result of prolonged rainfall events, typically over a period of 24 hours or more. This is likely to be associated with large scale weather systems such as east coast lows and other significant low-pressure systems affecting the broader Sydney basin.

Nepean River height data obtained from the Menangle Weir gauging station (Station 212238, located approximately 2.5 km downstream of Stage 8) indicates the river is highest in July and lowest in February, noting that river flows are likely affected by upstream control structures that include the Avon, Cordeaux, Nepean and Cataract Dams as well as Pheasants Nest and Broughtons Pass Weirs.

3.2.2 Local tributary flooding and overland flows

The local hydrologic context for the quarry is shown in Figure 3.1. Figure 3.1 shows the location of several minor unnamed watercourses that are tributaries of the Nepean River and which run in close proximity to the site entry compound, processing area and Stage 8 extraction area. All of these unnamed watercourses have an ephemeral flow regime.

Watercourse A is a first order stream that flows generally north adjacent to the site entry compound. The watercourse is piped beneath the access road linking the site entry to the processing area. The contributing catchment area is about 51 ha and is comprised primarily of rural grassland with a small area of residential development on the northern fringe of Menangle.

Watercourse B is a second order stream that flows generally to the north adjacent to the processing area. Watercourse B rises approximately 4 km south of the processing area and has a catchment area of about 294 ha. The catchment is primarily comprised of rural grassland with some scattered treed areas and includes parts of the Hume Motorway and Southern Rail Line corridors as well as a small area of residential development at Menangle.

Watercourse C is a second order stream that flows generally to the north and intersects the Stages 8E, 8F and 8G extraction areas. Watercourse C rises approximately 3 km south of the Stage 8 extraction area and has a catchment area of about 166 ha. The catchment is primarily comprised of rural grassland with some scattered treed areas.

An Ephemeral Creek Management Plan will be developed in future specifically for Watercourse C prior to commencement of quarrying in Stages 8E, 8F and 8G in accordance with Consent Condition B40. This may include additional management measures relevant to local flood risk for these stages.

3.3 Flooding conditions and risks


3.3.1 Sources of data

Various flooding investigations have been carried out that inform understanding of Nepean River flooding conditions and risks at the quarry, including during the recent LEC proceedings.

Key sources of data that inform this FMP comprise:

- Nepean River Flood Study (WorleyParsons 2015) this report describes mainstream flooding conditions and risks for areas downstream of the Hume Motorway, including the site entry compound and processing area.
- Menangle Quarry Extension Flood Impact Sensitivity Assessment (Advisian 2019) this report describes mainstream flooding conditions, risks and predicted impacts associated with the Stage 8 extraction areas, which are located upstream of the Hume Motorway.

The TUFLOW hydrodynamic model used to inform the *Flood Impact Sensitivity Assessment* (Advisian 2019) was modified by Advisian in December 2020 to assess the post extraction topography for all substages using hydraulic roughness Scenario B as per Consent Condition A14. The resulting 1% annual exceedance probability (AEP) flood results for substages 8A–8C, 8D–8G and 8H–8M are provided in Appendix D along with existing conditions flood mapping.



Substage boundary

Stage 8 - extraction/rehabilitation area

Extractive operations

– – Rail line

— Main road

— Local road

– – 1st order

2nd order

– – 3rd order

4th order 7th order

Catchment boundary Strahler stream order

and catchment

Menangle Quarry Extension Flood management plan Figure 3.1



3.3.2 Nepean River flooding

i Description of flooding conditions

A summary of mainstream flooding conditions for a range of design flood events, including peak flood levels relevant to the quarry, is provided in Table 3.1. This describes the progressive inundation of parts of the quarry, from the 50% AEP up to the probable maximum flood (PMF).

For context, a flood with an AEP of 50% is a relatively frequent event that could be expected to occur on average once every 1 to 2 years. The PMF is the largest conceivable flood that could occur at a given location, and is an extremely rare event with an approximate AEP in the order of once in 100,000 to 1,00,000 years.

Table 3.1 Summary of mainstream flood conditions and peak flood levels for the quarry

Event	Peak flood levels (m AHD)		D)	Description of flood conditions		
	Menangle Weir	Hume Motorway	Stage 8 ¹			
50% AEP ²	69.5	69.7	69.7–69.9	 Inundation of all Stage 8 extraction areas, which are protected up to an elevation of 64.0 m AHD. 		
				 Inundation of the processing area water management dams and historic excavation area. 		
				 Access road from quarry entrance to processing area is inundated near Watercourse A at a Menangle Weir water level of approximately 66 m AHD. 		
				 Inundation of Menangle Road heading south of quarry access point. 		
20% AEP ³	74.0	-	-	As above, plus:		
				 Inundation of the processing area stockpiles and processing plant commences at a Menangle Weir water level of approximately 69 m AHD. 		
				 Complete inundation of the processing area is experienced at a Menangle Weir water level of 74 m AHD. 		
5% AEP ²	76.1	76.8	77.0-78.0	As above, plus:		
				 Inundation of site offices and Menangle Road heading north of quarry access point. 		
				This effectively results in complete inundation of the quarry.		
1% AEP ²	77.9	78.6	78.8–80.7	Complete inundation of quarry.		
PMF ³	82.0	> 82.04	> 82.04	Complete inundation of quarry.		

Notes:

- 1. Flood level range for Nepean River between Stage 8A and Stage 8G extraction zones.
- 2. Flood level provided by Advisian (22 April 2020) in relation to *Menangle Quarry Extension Flood Impact Sensitivity Assessment* (Advisian 2019).
- 3. Flood level sourced from Nepean River Flood Study (WorleyParsons 2015).
- 4. Flood level estimated.

For floods of progressively larger magnitude, which by definition, will occur progressively less frequently, floodwaters will:

- inundate all Stage 8 extraction areas (which are protected up to an elevation of 64 m AHD) and lower lying parts of the processing area for the 50% AEP and larger floods;
- inundate the higher elevated parts of the processing area (ie where stockpiling occurs and processing plant is located) for the 20% AEP and larger floods; and

inundate the area around the site entry compound for the 5% AEP and larger floods.

All areas of the quarry operation, including the site entry compound, processing area and all Stage 8 extraction areas, will be inundated for the 5% AEP and larger floods.

Internal access roads will start to be impacted from floods around 50% AEP. Local roads providing access to and egress from the quarry, including Menangle Road, are also expected to be impacted from floods around 50% AEP.

The flood level adjacent to Stage 8 is shown to be higher than the flood level at Menangle Weir. Table 3.1 shows the flood level at Stage 8A and Stage 8G is 0.3 m and 0.4 m above the Menangle Weir flood level for the 50% AEP event. Assuming a similar difference in flood levels occurs for smaller flood events, a flood level of 63.6 m AHD at Menangle Weir would correspond to a flood level of 64 m AHD adjacent to the Stage 8 extraction areas.

Appendix C contains flood mapping extracts from WorleyParsons (2015) that show predicted depths of flooding and provisional hazard for the 5% AEP, 1% AEP and PMF events. This is relevant to quarry areas downstream of the Hume Motorway, including the site entry compound and processing area.

Appendix D contains flood mapping extracts from Advisian (2019) that show predicted flood extents and flow velocity for the 5% and 1% AEP events. This is relevant to the Stage 8 extraction areas upstream of the Hume Motorway.

ii Flood risk characterisation

WorleyParsons (2015) classifies the low-lying areas of the quarry as 'floodway' and the higher elevation areas as 'flood storage'. Most of the quarry is categorised as 'high flood hazard' for flood events of 5% AEP magnitude and greater. The hazard categorisation is based on Figure L2 of the FDM, which was current at the time of the work. Effectively this approach determines flood hazard as a function of the depth and velocity of floodwaters. High flood hazard typically refers to conditions that are unsafe for people, vehicles and with potential for damage to structures.

Flood hazard categorisation for the quarry is not expected to be materially influenced by use of topographic data from 2011 to inform the flood modelling undertaken as part of WorleyParsons (2015), which excludes consideration of post 2011 landform changes within the processing area and Stage 7 extraction area.

iii Flood warning time

The critical storm duration for the Nepean River near the quarry ranges from 36 hours for flood events of 1% AEP magnitude and greater to 48 hours for flood events less than the 1% AEP (WorleyParsons 2015). Flood levels resulting from the critical storm are expected to remain elevated for a relatively long period of time. However, reasonable warning times are expected to be available identifying potential flood conditions in the river adjacent to the quarry.

Historical observations at the quarry indicate there is generally a minimum of 12 hours warning time preceding a flood event sufficiently large to impact the quarry. This provides sufficient time for some site preparation activities to prepare for a flood ahead of safe evacuation of areas potentially subject to inundation or isolation.

3.3.3 Local tributary flooding and overland flows

i Description of flood conditions and risks

There is no existing flood modelling that provides a detailed assessment of local tributary flooding conditions. However, the qualitative description of expected flooding conditions provided below is sufficient to inform appropriate and conservative management responses.

Flooding along Watercourse A will impact the site entry compound and internal site access road that links to the processing area further to the east. Flows from frequent storm events are piped under the site access road, however flows for larger and less frequent storms will overtop the road and likely prove impassable and prevent egress for a period of time. This is likely to be short given the relatively small size of the contributing catchment, in the order of minutes up to several hours depending on the intensity and duration of local rainfall.

Floodwaters that break out of Watercourse A may inundate parts of the site entry compound and impact infrastructure and facilities located in this area.

Flooding along Watercourse B will impact on the processing area and internal site access road. Floodwaters that break out of Watercourse B may encroach on the western portion of the processing area. However, the extent of inundation is likely to be localised as the topography indicates floodwaters preferentially drain north towards the Nepean River rather than east across the processing area. Flows from frequent storm events are piped under the site access road, however flows for larger and less frequent storms will overtop the road and likely prove impassable and prevent egress. Again, this is likely to be for a short period given the small size of the contributing catchment, in the order of minutes up to several hours depending on the intensity and duration of local rainfall.

Flooding along Watercourse C will impact on Stage 8 extraction areas, specifically Stages 8E, 8F and 8G. All runoff conveyed along Watercourse C and its floodplain will drain directly into the extraction areas and will need to be managed during quarrying. An Ephemeral Creek Management Plan will be developed in future specifically for Watercourse C prior to commencement of quarrying in Stages 8E, 8F and 8G in accordance with Condition B40 of the development consent. This may include additional management measures relevant to local flood risk for these stages.

Remote from Watercourse C, runoff impacting the remainder of the Stage 8 extraction area will be primarily comprised of shallow and low hazard overland flow generated in relatively small contributing catchments adjacent to the extraction areas.

ii Local tributary flood warning time

Available flood warning time from the onset of flood-producing rainfall over the local catchments is expected to be short and potentially in the order of 30 to 60 minutes due to the relatively fast runoff response likely to occur for small catchments.

This limits meaningful flood response to a focus on worker safety and to ensure the safe evacuation of areas potentially subject to inundation or isolation ahead of the flood.

4 Environmental aspects and impacts

4.1 Impact summary

Key environmental aspects, impacts and risks associated with flooding at the quarry are described in Table 4.1.

Table 4.1 Summary of environmental aspects and impacts

Aspect	Potential impact
Risks to worker safety	Floodwaters from either the Nepean River or local tributary flooding and overland flows will periodically overtop the riverbank, or exceed the capacity of water management infrastructure at the quarry (eg clean water diversions, culverts under access tracks, etc.) and result in risks to worker safety due to:
	inundation of worksites; or
	• inundation of egress routes.
	These issues are addressed in the management measures identified in Section 5.
Risk of loss and/or damage to quarry	Floodwaters from either the Nepean River or local tributary flooding and overland flows will periodically overtop the riverbank, or exceed the capacity of water management infrastructure at the quarry (eg clean water diversions, culverts under access tracks, etc.) and result in risk of loss and/or damage of ancillary facilities, quarrying equipment and plant.
infrastructure	These issues are addressed in the management measures identified in Section 5.
Risk of downstream environmental	Floodwaters from either the Nepean River or local tributary flooding and overland flows will periodically overtop the riverbank, or exceed the capacity of water management infrastructure at the quarry (eg clean water diversions, culverts under access tracks, etc.) and result in risk of environmental impacts due to:
impacts	• scour and erosion of the active excavation landform and/or material stockpiles; and/or
	• potential transport of sediment, vegetation, plant/equipment, hazardous substances/chemicals and other debris downstream into the Nepean River due to entrainment in floodwaters.
	These issues are addressed in the management measures identified in Section 5.
Risk of offsite flooding impacts	Hydraulic analysis (Advisian 2019) has identified the potential to impact flood behaviour as a result of excavation activities. Impacts to flow characteristics within the Stage 8 extraction area and adjacent Nepean River channel may include:
	increased area and depth of inundation;
	increased flood storage; and
	changes to flow velocities.
	The final landform plans provided in Appendix E show the quarry will not reduce the existing flood storage following extraction and hence no adverse offsite impacts are expected.
	These issues are addressed in the management measures identified in Section 5.

5 Environmental management measures

5.1 Overview

This section describes the specific flooding related measures and requirements to meet the objectives of this FMP (refer Section 1.4) and to address potential impacts resulting from flooding.

The Stage 8 quarry design is presented in the *Applicant's Description of Amended Project* (EMM 2020) and is summarised below, describing the design from the edge of the Nepean River to the landward side of the extraction area. A schematic showing the quarry design and progression is provided in Figure 5.1.


The flooding related measures described in this section should be read in conjunction with Figure 5.1 which schematically shows the quarry method.

5.2 Horizontal setback

The level of the Nepean River adjacent to the Stage 8 area is controlled by the downstream Menangle Weir to be about 61 m AHD during normal low flow. A horizontal setback will be implemented to separate the active extraction area from the Nepean River as follows:

- The lower riverbank will be retained below the 64 m AHD contour and remain untouched (except for hand removal of weeds, felling of non-native trees leaving the roots in place, and very selective herbicide application).
- The riverbank will also be retained in a horizontal setback that extends at least 10 m (measured horizontally) inland from the 64 m AHD contour up the bank (referred to as the '10-m-wide horizontal setback area').
- Where there are native trees within the 10-m-wide horizontal setback area, the width of the setback will be
 increased so that edge of the setback area/start of extraction area is at least 7.5 m (measured horizontally)
 from the trunk of these trees.

The active extraction area will be separated from the river by the lower riverbank (ie between 61 m AHD and 64 m AHD) and additionally by the horizontal setback that will be between 10 and 17.5 m wide. The undisturbed bank (ie the combined lower riverbank and horizontal setback) will vary in height but will be at least 3 m above the low-flow river level where the bank slope is shallow but will be higher where the bank slope is steeper.





5.3 Batter angles

5.3.1 Riverside batter

The riverside batter will be between the horizontal setback area and the base of the pit. This will be developed such that:

- a short-term riverside batter with a maximum slope of 1:1, is used during sand and soil extraction this will allow the efficient extraction of the resource;
- following extraction of material above this batter, the batter will be built up with suitable site material to give a permanent slope of 1:5 this will provide additional assurance that the bank will be stable if the active extraction area is flooded during extraction;
- the maximum length of the riverside batter that has a slope between 1:1 and 1:5 will be restricted so that it can be covered with a 1:5 batter within 12 hours if flooding is predicted (see below);
- regardless of the amount of material required, the maximum length of the riverside batter that has a slope between 1:1 and 1:5 will be restricted to 30 m;
- in the final landform, the riverside batter will have a permanent slope of 1:5 this will provide additional assurance that the back will be stable in the long term; and
- if over the life of the quarry, activities temporarily cease in the extraction area such that the excavator is relocated from the Stage 8 area, the riverside batter will be covered to form a 1:5 batter.

The horizontal setback area will be a mixture of graded and ungraded areas, of varying widths and of varying heights, so the width of the final 1:5 riverside batter will vary along the length extraction area. This will provide a varied, more natural looking final landform.

5.3.2 Advancing quarry face

The quarry will progressively advance upstream at an average rate of 150 m/year. The advancing quarry face will face downstream.

During large floods, river water may overtop the lower riverbank and horizontal setback area and flow into the active extraction area or may overtop the riverbank upstream of the active extraction area and flow along the bank to enter the active extraction area over the advancing face. A maximum batter angle of 1:2 will be applied to the advancing face so as to minimise any scour occurring as the water initially flows down the batter, until the water level in the extraction area is at the same level as the river.

5.3.3 Trailing quarry face

The trailing quarry face, between the active extraction area and backfilled extracted area, will face upstream.

A maximum landward batter angle of 1:5 will be maintained for this face as it will face upstream in a flood. As for the riverside batter, this will mitigate the scour risk.

5.3.4 Landward batter

The landward batter is on the far side of the extraction area from the river.

A maximum landward batter angle of 1:1 will be maintained as it will be exposed to far lower flood current speeds and peak shear stress than the riverside batter. There may be a steeper angle on the landward side of the extraction area where it is formed by the natural sandstone rock escarpment, which in places, may be vertical.

5.4 Flood mitigation

5.4.1 Controlling the length of 1:1 riverside batter

As stated above, the length of the riverside batter with a slope between 1:1 and 1:5 will be limited such that it can be built up to a 1:5 batter within 12 hours of predicted flooding. The Stage 8 area will be serviced by an excavator and a haul truck, there are also about four front-end loaders in the Stage 7 processing area that can be quickly driven (within 5 minutes) to the Stage 8 area to move sand and soil.

5.4.2 Flood warnings

The quarry has experienced a number of floods over the past 40 years of operations. Quarry personnel, six of whom have worked at the quarry for over 25 years, remain alert to the weather conditions that can cause the flooding in the Nepean River. This includes remaining vigilant when the quarry is closed as mobile plant may need to be moved to higher ground at night prior to flooding so that the plant is not inundated.

The Bureau of Meteorology (BoM) provides flood warnings for the Nepean River. These warning are generally checked daily, and hourly during periods of heavy rain. The SES also telephone the quarry when flooding is predicted.

Flood warnings based on weather predictions are generally provided two to three days before flooding occurs at Menangle. However, at times there has been only 12-hours notice, the time it takes for dam water released upstream to travel to Menangle.

5.4.3 Flood prediction actions

The following actions will be taken when flooding of the Nepean River above 64 m AHD in the Stage 8 area is predicted:

- any riverside batter that has a batter angle of less than 1:5 will be built up so that it has a maximum 1:5 slope;
- exposed batters and the base of the pit will be flattened so that there are no isolated highpoints susceptible to scour;
- all exposed sand and soil will be smoothed such that there are no rapid changes in slopes, particularly at the intersections of different batters; and
- unattended earthmoving equipment will not be left within the Stage 8 area while a flood warning is current.

5.5 Final landform

Final landform plans are provided Appendix E. The final landform for substages 8A–8C is based on variable-width horizontal setback (10 to 17.5-m wide) based on the surveyed tree locations (see BRMP Appendix A). Final landforms for substages 8D–8M are presented, based on a 10-m wide horizontal setback and on a 17.5-m wide horizontal setback scenario. The actual final landform will be between these scenarios and will be determined based on tree surveys undertaken prior to extraction in these areas.

The final landform has been designed to ensure there is no reduction in flood storage capacity of the Nepean River. Annual reporting of rehabilitation activities will include details of final landform in comparison to pre-existing landforms. This information will be used to describe the available flood storage capacity in the Annual Review.

5.6 Groundwater model update

As required by Consent conditions B25(b) and B25(c), the groundwater model has been updated based on the first 12 months of data collected from 17 June 2020 to 16 June 2021. The results are presented in the *Groundwater Monitoring and Modelling Update - July 2021* (see Appendix C of the *Menangle Sand and Soil Quarry Soil and Water Management Plan*).

5.7 Summary of flood management measures

A summary of flood mitigation and management measures is provided in Table 5.1. Based on the mitigation and management measures it is considered that potential flood related risks and impacts that may arise due to the operation of the quarry can be effectively managed.

 Table 5.1
 Summary of flood management measures

ID	Management measure/requirement	Implementation stage	Responsibility	Reference
General				
FM01	All quarry personnel will be provided with information and training regarding the importance of flood warning, flood action protocols and evacuation requirements.	Extraction and operation	Quarry Manager	-
FM02	Removal of quarrying infrastructure (where practical) and plant from flood prone areas in the event of a forecast flood to minimise the risk of damage to infrastructure/plant and the risk to downstream property.	Extraction and operation	Quarry Manager	-
Quarrying	method			
FM03	The stage 8 extraction area is setback from the river a minimum of 10 m from the 64 m AHD contour leaving the Nepean River Buffer Zone and lower riverbank undisturbed. The setback will provide a buffer between flows in the main channel of the Nepean River and the excavation area during a flood.	Extraction	Quarry Manager	Consent Condition A10
FM04	The riverside batter is to be between the Nepean River Buffer Zone and the base of the pit. The following management measures apply to the riverside batter:	Extraction and post extraction	Quarry Manager	Consent Condition B32b(v) Consent Condition B32b(vii)
	 Constructed with a maximum slope of 1:1 during sand and soil extraction – this will allow the efficient extraction of the resource. 			Consent Condition B70
	 Following extraction, the riverside batter will be built up with suitable site material to give a permanent slope of 1:5 – this will provide additional assurance that the bank will be stable if the active extraction area is flooded during or post extraction. 			
	• The maximum length of the riverside batter that has a slope between 1:1 and 1:5 will be restricted to 30 m at any one time to allow sufficient time to reshape batters prior to the occurrence of a flood event.			
	If over the life of the quarry, activities temporarily cease in the extraction area such that the excavator is relocated from the Stage 8 area, the riverside batter will be covered to form a 1:5 batter.			
FM05	The quarry is anticipated to progressively advance upstream at an average rate of 150 m/year depending on customer demand and in-situ resource. The advancing quarry face will face downstream. A maximum batter angle of 1:2 is to be applied to the advancing face to minimise any scour occurring as the elevated floodwaters (if high enough) initially flow down the advancing face batter.	Extraction	Quarry Manager	-

 Table 5.1
 Summary of flood management measures

ID	Management measure/requirement	Implementation stage	Responsibility	Reference
FM06	The trailing quarry face will face upstream. A maximum landward batter angle of 1:5 will be applied for this face to minimise any scour occurring as elevated floodwaters initially move up the batter.	Extraction	Quarry Manager	Consent Condition B70
FM07	The landward batter is on the far side of the extraction area from the river. A landward batter angle of 1:1 is permitted as it will be exposed to lower flood current speeds and peak shear stress than the riverside batter. Natural sandstone faces may be steeper, up to vertical or overhanging.	Extraction	Quarry Manager	Consent Condition B70
FM08	The active extraction area in any Stage 8 subarea is not to exceed 0.33 ha at any one time to minimise the disturbance area that may contribute to the entrainment of in-situ materials in floodwaters should flooding occur.		Quarry Manager	Consent Condition 32b(iv)
FM09	The final landform is to be vegetated and have a maximum permanent riverside batter slope of 1:5 and a maximum landward batter slope of 1:1 to minimise the risk of flood impacts of the rehabilitated landform.	Post extraction	Quarry Manager	Consent Condition B70
FM10	The final landform will not reduce flood storage within the Nepean River and overbank area as shown in Appendix E. Annual reporting of rehabilitation activities will include details of final landform in comparison to pre-existing landforms.	Post extraction	Quarry Manager	Consent Condition B35
Monitorii	ng for potential flood			
FM11	Monitor BoM rainfall forecasts daily in dry weather and hourly during periods of heavy rain.	Extraction and operation	Quarry Manager	-
FM12	Monitor BoM flood warnings for the Nepean River daily in dry weather and hourly during periods of heavy rain.	Extraction and operation	Quarry Manager	-
Notificati	ons			
FM13	Declaring the flood potential to quarry personnel and enacting the Trigger Action Response Plan (TARP).	When BoM website has a flood warning for the area or when the SES informs the quarry that flooding is predicted.	Quarry Manager	-

 Table 5.1
 Summary of flood management measures

ID	Management measure/requirement	Implementation stage	Responsibility	Reference
FM14	Declaring temporary cessation of quarry activities until flood risk has passed.	When BoM website has a flood warning for the area or when the SES informs the quarry that flooding is predicted.	Quarry Manager	-
FM15	Declaring the quarry reopened.	When SES have given the all clear or the river level is below 64 m AHD.	Quarry Manager	-
Actions p	rior to flooding			
FM16	 The following actions will be taken when flooding of the Nepean River above 64 m AHD in the Stage 8 area is predicted: any riverside batter that has a batter angle of less than 1:5 will be built up so that it has a maximum 1:5 slope; exposed batters and the base of the pit will be flattened so that there are no isolated highpoints susceptible to scour; all exposed sand and soil will be smoothed such that there are no rapid changes in slopes, particularly at the intersections of different batters; and unattended earthmoving equipment will not be left below the 1% AEP level within the Stage 8 area while a flood warning is current. 	informs the quarry that flooding is predicted.	Quarry Manager	Consent Condition 32b(iii) Consent Condition 32b(v) Consent Condition 32c(i)
Evacuation	on			
FM17	The emergency exit route to be taken before flood waters rise is to exit the quarry onto Menangle Road and then north to Menangle Village.	When site evacuation declared.	Quarry Manager	-
FM18	During flooding the SES will advise through radio and the internet what roads are passable in the area. All site personnel will have secured and left the quarry by this time.	During flooding.	Quarry Manager	-
FM19	No attempt should be made to enter or cross any floodwater.	During flooding.	All personnel	-

Table 5.1 Summary of flood management measures

ID	Management measure/requirement	Implementation stage	Responsibility	Reference			
Post floo	Post flood event actions						
FM20	Ensure that damage is assessed and reported to Quarry Manager when all clear is given to return to the quarry.	Following flood event.	Quarry Manager	-			
FM21	Rectify any flood-related damage, including areas undergoing rehabilitation.	Following flood event.	Quarry Manager	Consent Condition 32c(vii)			
FM22	Debrief all key personnel and update/modify this FMP as necessary.	Following flood event.	Quarry Manager	-			
FM23	If a flood event equivalent to 63 m AHD at Menangle weir does not occur between 17 June 2020 and 16 June 2021, then update the groundwater model following the first flood event equivalent to or greater than this level when it occurs ¹ .	Following flood event.	Quarry Manager	Consent Condition B36			

^{1.} A flood with a peak of approximately 10 m (approximately 71 m AHD) occurred between 21 and 25 March 2021.

5.8 Trigger Action Response Plan

A Trigger Action Response Plan (TARP) documents a set of conditions 'triggers' with a set of corresponding actions that must be followed when those trigger events occur. A flood scour risk and remedial response TARP, prior to, for forecast or actual flood events at the quarry is provided in Table 5.2.

The BoM define the following flood levels:

- Minor flooding: Causes inconvenience. Low-lying areas next to water courses are inundated. Minor roads
 may be closed and low-level bridges submerged. In urban areas inundation may affect some backyards and
 buildings below the floor level as well as bicycle and pedestrian paths. In rural areas removal of stock and
 equipment may be required.
- Moderate flooding: In addition to the above, the area of inundation is more substantial. Main traffic routes
 may be affected. Some buildings may be affected above the floor level. Evacuation of flood affected areas
 may be required. In rural areas removal of stock is required.
- Major flooding: In addition to the above, extensive rural areas and/or urban areas are inundated. Many buildings may be affected above the floor level. Properties and towns are likely to be isolated and major rail and traffic routes closed. Evacuation of flood affected areas may be required. Utility services may be impacted.

The TARP reflects the BoM flood levels described above for equivalent activities within the quarry site. The flood levels used to trigger each subsequent tier of the TARP are based on the level at which inundation commences for a particular quarry area. Publicly available LiDAR data has been used to determine the ground levels and subsequent inundation levels at the quarry.

A vegetation management and site stabilisation TARP that addresses the potential impacts of flooding on vegetation and rehabilitation is provided in Appendix B.

 Table 5.2
 Flood scour risk and remedial response TARP

Trigger	Action required	Timing	Follow up actions	Reporting*
Prior to extraction within substage				
Sand and soil extraction in the Stage 8 area.	Flood modelling to predict the peak flow velocities in potential extraction areas. Survey the extent of the exclusion zones — defined in the Consent as areas where predicted the peak flow velocity is >4 m/s during a 1% AEP flood.	Prior to extraction in each substage. Modelling for Substages 8A–8C has been completed. Exclusion zones associated with substages 8A–8C have been surveyed by a registered surveyor in accordance with Development Consent 85/2865 (the Consent) Condition A22.	Should scour occur that results in the loss of trees in the lower riverbank or Nepean River Buffer Zone: review, and if required, update flood modelling; and prepare Incident Report.	Incident Report: findings of flood/scour model review/update. Annual report: progress of actions arising from incident report.
Ongoing during extraction				
Sand and soil extraction within an area that may be inundated by flooding of the Nepean River with a predicted peak flow velocity of ≤4 m/s during a 1% AEP flood.	Quarry design to meet the requirements specified in: • the Consent (including Conditions A10, B32, B71 and B72); • the Applicant's Description of Amended Project (EMM 2019); and • the environmental management plans. Inspections to review compliance against the quarry design. The base of the active extraction area is to remain 1 m above the water table in accordance with Consent Condition B22.	Ongoing implementation of quarry design. Weekly inspections.	If the quarry does not meet the design requirements (eg batter angles are too steep), undertake earthmoving operations to ensure that quarry design conforms with the approved design. If any extraction is identified outside of the surveyed extraction area or within the exclusion zone: • cease work in this area immediately; • report as an incident/non-compliance as described in Section 8 of the Menangle Sand and Soil Quarry Environmental	Incident Report: providing details of non-compliance and corrective/remedial actions. Annual report: • progress of actions arising from incident report; and • summary of compliance with the Consent design and environmental management plans relevant this TARP.

Table 5.2 Flood scour risk and remedial response TARP

Trigger	Action required	Timing	Follow up actions	Reporting*
	The maximum length of the riverside batter that has a slope between 1:1 and 1:5 will be		Management Strategy (EMS) and prepare Incident Report; and	
	restricted to 30-m long so that it can be returned to a 1:5 batter within 12 hours if flooding is predicted. The riverside batter will have a slope of no more than 1:5 in the final landform.		 rehabilitate the area in accordance with the Menangle Sand and Soil Quarry Biodiversity and Rehabilitation Management Plan (BRMP). 	
	Commence rehabilitation of completed extraction area as soon as practicable, always ensuring that the active extraction area is no more than 0.33 ha, in accordance with Consent Condition B72.	Ongoing implementation of quarry design. Weekly inspections of active quarry area, including installation of pegs/flagging to mark the exclusion zone.	 If any extraction is identified outside of the surveyed extraction area or within the exclusion zone: cordon off part of the extraction area such that the active extraction area is ≤0.33 ha; 	Incident Report: providing details of non- compliance and corrective/remedial actions. Annual Report: • progress of actions arising from incident report; and
		Monthly review of active quarry area using most	 commence rehabilitation as described in the BRMP in the cordoned off area; and 	 summary of weekly inspections and monthly reviews.
		recent NearMap (or equivalent) images.	 report as an incident/non-compliance as described in Section 8 of the EMS and prepare Incident Report. 	
	Install woody debris in rehabilitation area (as required by Consent Condition B78) and in restoration area as described in BRMP Section 7.5.	Ongoing.	Annual monitoring to confirm that woody debris meets the requirements of Consent Condition B78 (see BRMP Section 8.4).	Report woody debris installation over the last 12 months in the Rehabilitation and Restoration Site Annual Progress Report as described in BRMP Section 8.8.
	Woody debris should be used to pin brush or mesh surface cover.			

Table 5.2 Flood scour risk and remedial response TARP

Trigger	Action required	Timing	Follow up actions	Reporting*
Sand and soil extraction within an area that may be inundated by flooding of the Nepean River with a predicted peak flow velocity of >4 m/s during a 1% AEP flood.	Do not extract sand and soil within the exclusion zone, where predicted the peak flow velocity is >4 m/s during a 1% AEP flood	Each extraction area (8A–8C) is to be marked prior to extraction within the substage.	If any extraction is identified outside of the surveyed extraction area or within the exclusion zone: • cordon off part of the extraction area such that the active extraction area is ≤0.33 ha; • commence rehabilitation as described in the BRMP in the cordoned off area; and • report as an incident/non-compliance as described in Section 8 of the EMS and prepare Incident Report.	Incident Report: providing details of non-compliance and corrective/remedial actions. Annual report: • progress of actions arising from incident report; and • summary of compliance with quarry design.
	 mark all other boundaries of the extraction area; and 			
	• mark the boundaries of the adjacent restoration (no resource extraction) area.			
	Sand and soil is <u>not</u> to be extracted from outside of the marked extraction area.			

Table 5.2 Flood scour risk and remedial response TARP

Trigger	Action required	Timing	Follow up actions	Reporting*
Prior to flooding (Flood Manag	gement TARP actions relevant to substages 8	A-8C)		
Stand-by: Bureau of Meteorology (BoM) issues 'flood watch' for Nepean River catchment.	Inform quarry personnel that flooding may impact the quarry in the coming days. Continue to monitor rainfall and flood watch advice.	Immediately following the 'flood watch' notification being received by the quarry.	Inform quarry personnel if BoM updates 'flood watch' so that flooding is no longer expected.	-
'Flood watch' generally issued up to four days in advance of the expected onset of flooding but maybe as short as 12 hours.				
Risk level to be advised: BoM issues 'flood warning' for Nepean River catchment in vicinity of the quarry.	Inform quarry personnel that flooding within the Nepean River may inundate quarrying areas. Monitor rainfall and flood warning advice hourly.	Immediately following the 'flood warning' notification being received by the quarry	Continue to monitor BoM flood severity for updates. Proceed to next level of TARP if flood severity classed as 'minor'.	-
Minor: Nepean River flooding adjacent to the quarry is predicted to exceed 64 mAHD (ie a predicted Menangle Weir level of 63.5 mAHD).	, 0	Immediately (if safe to do so) following the prediction that flood levels will exceed 64 mAHD.	Continue to monitor BoM flood severity for updates. Proceed to next level of TARP if flood severity classed as 'moderate'. Proceed to 'event over' when flood warning removed.	-

Table 5.2 Flood scour risk and remedial response TARP

Trigger	Action required	Timing	Follow up actions	Reporting*
	changes in slopes, particularly at the intersections of different batters.			
	 Move all plant and infrastructure from the active extraction area to higher ground (above predicted maximum flood level). 			
	Sand face stabilisation and installation of pinning mesh or brush on potential erosion areas with particular focus in low areas where concentrated flood flows may enter or leave the extraction area.			
Moderate: Nepean River flooding adjacent to the	predicted maximum predicted flood level).	following the prediction that flood levels will exceed 66	•	-
quarry is predicted to exceed 66 mAHD – access road			Proceed to next level of TARP if flood severity classed as 'major'.	
between site entry and operations area becomes inundated.			Proceed to 'event over' when flood warning removed.	
<i>Major:</i> Nepean River flooding adjacent to the quarry is	Evacuate personnel from the site.	Immediately (if safe to do so) following the prediction that	Continue to monitor BoM flood severity for updates.	-
predicted to exceed 74 mAHD – entire site inundated		flood levels will exceed 74 m AHD.	Proceed to 'event over' when flood warning removed.	
Event over: The SES issue safe to return or flood levels have	Assess and report any damage to the active extraction area and operations area.	Within 5 days or as soon as	Debrief all key personnel and update/modify the FMP as necessary.	-
receded below 64 m AHD.	Remediate areas of damage, including clearing of debris and areas undergoing rehabilitation at the time of the flood event.	over' trigger is actioned.	,	
	Recommence quarrying activities.			

Table 5.2 Flood scour risk and remedial response TARP

Trigger	Action required	Timing	Follow up actions	Reporting*
Post-flood event				
Following a minor, moderate or major flood event.	Inspect the following areas that have been inundated:	Within 24 hours of floodwater receding.	Implement corrective actions for other triggers as required (see below).	Annual Report: summary of floods in preceding 12 months.
	 lower riverbank and NRBZ adjacent to substages 8A–8C; 			
	 rehabilitation area; and 			
	active extraction area.			
Any tree, major roots have been exposed, the roots have	Inspect tree health and vulnerability.	Within 24 hours of floodwater receding.	If, for any tree, major roots have been exposed, the roots have tilted or the tree	Incident Report: arborist findings and proposed remedial actions.
tilted or the tree appears to			appears to be unstable:	Annual Report: progress of actions arising
be unstable.			 the tree is to be inspected by an arborist and remedial actions implemented; and 	from incident report.
			 report as an incident/non-compliance as described in Section 8 of the EMS and prepare Incident Report. 	
Rehabilitation areas have	Infill the scoured area with sand and soil to	Within 1 week of the flood	Monitor rehabilitation in accordance with	Annual Report:
been scoured such that they	restore the final landform level.	event.	the BRMP.	 report any occurrences;
are below the final landform level (approximately 64 m AHD).			Review revegetation performance and evaluate for flood hazard reduction and scour protection for the rehabilitated landform.	 if scouring occurs, summarise revegetation performance for flood hazard reduction; and present remedial actions.
			Revegetate (see below).	present remedial actions.

Table 5.2 Flood scour risk and remedial response TARP

Trigger	Action required	Timing	Follow up actions	Reporting*
Vegetation in post-extraction rehabilitation areas has been	Rehabilitate the area in accordance with the BRMP including:	Within 1 month of reestablishing the final		Annual Report: report any occurrences and remedial actions.
swept away.	• addition of soil ameliorants if required;	landform.		
	 placement of woody debris if density no longer meets the requirements of Consent Condition B78; and 			
	 infill seeding or planting. 			
Woody debris placed in post- extraction rehabilitation areas has been washed away.	Felled habitat trees and woody debris will be preserved for rehabilitation and restoration purposes.		Monitor woody debris placement in accordance with the BRMP Section 8.4.	Report woody debris installation over the last 12 months in the Rehabilitation and Restoration Site Annual Progress Report as described in BRMP Section 8.8.
	Woody debris will be placed over the ground in rehabilitation areas and pressed in or tracked-rolled to ensure intimate contact with soil to minimise the potential for erosion under the woody debris.			
	Woody debris should be used to pin brush or mesh surface cover.			
Batters in extraction area have been scoured such that they are too steep and no	Infill scoured batters with sand and soil to ensure that they meet the maximum batter angle requirements.	Within 1 week of the flood event.	Review batter angles as part of weekly site inspections to ensure that quarry design conforms with the approved design.	Annual Report: report any occurrences and remedial actions.
longer meet the maximum batter angle requirements.			Undertake further rectification earthworks if required.	

Table 5.2 Flood scour risk and remedial response TARP

Trigger	Action required	Timing	Follow up actions	Reporting*
The base of the active extraction area has been scoured such that it is with 1 m of the normal water	Infill the base of the active extraction with sand and soil to ensure that it is not below the maximum depth (within 1 m of the normal water table).	Within 1 week of the flood event.	Measure the depth to groundwater using the bores in the active extraction area. Undertake further rectification earthworks if required.	Annual Report: report any occurrences and remedial actions.
table.	Reinstall bores in the base of the extraction area in accordance with the Menangle Sand and Soil Quarry Soil and Water Management Plan (SWMP).		·	
Trees in the lower riverbank or NRBZ adjacent to the active	.,	Within 2 weeks of the flood event.	Inspect area as part of the drainage, erosion and sediment control inspections (see	Incident Report: description of tree loss and proposed remedial actions.
extraction area or rehabilitation area have been	matting, large rocks or rip rap, around the previous root area to prevent erosion. If part of the roots remain in the soil, leave		SWMP Section 8): • weekly during normal operations;	Annual Report: progress of actions arising from incident report.
uprooted.			 daily during periods of rainfall; and 	nom meldent report.
And/or Remnant native vegetation in floodplain strips immediately upstream or downstream of the active extraction area has been swept away.	in situ to allow the roots to continue to provide bank stability. Remove the upper part of the tree (chainsaw) to reduce the risk of the tree being washed away in subsequent flooding. If required, install		 within 12 hours of the cessation of a rainfall event (greater than 10 mm) causing runoff to occur on, or from, the quarry. 	
	measures to prevent erosion.			
	Bank stabilisation and installation of pinning mesh or brush on potential erosion areas.		Should scour occur that results in the loss of trees:	
			 review, and if required, update scour flood model; and 	
			prepare Incident Report.	

Table 5.2 Flood scour risk and remedial response TARP

Trigger	Action required	Timing	Follow up actions	Reporting*
The lower riverbank and NRBZ adjacent to the active	Install measures, eg coir matting, large rocks or rip rap, in and around the scour area to	Within 1 week of the flood event.	Inspect area as part of the drainage, erosion and sediment control inspections:	Incident Report: report on extent of bank loss and proposed remedial actions.
extraction area or rehabilitation area is scoured	prevent erosion.		 weekly during normal operations; 	Annual Report: progress of actions arising
such that the top of the lower	Rehabilitate and revegetate area.		 daily during periods of rainfall; and 	from incident report.
riverbank is reduced to less than 64 mAHD or the bank becomes unstable.			 within 12 hours of the cessation of a rainfall event (greater than 10 mm) causing runoff to occur on, or from, the quarry. 	
			Undertake further stabilisation works if required.	
			Report as an incident/non-compliance as described in Section 8 of the EMS.	
Sediment from the Stage 8	geomorphologist to assess the potential		f To be determined as part of the sediment removal plan.	Incident Report:
area deposits in the Nepean River such that river flow is		the flood event. Plan preparation within 2 months of the inspection.		 report on extent of incident;
impeded.	impacts of the deposited sediment on river flow, bank stability and flooding and to determine the rate at which the deposited		Report as an incident/non-compliance as described in Section 8 of the EMS.	 geomorphologist report on impacts and proposed remedial actions; and
	sediment is likely to be removed by river flow.	Required works within 2 months of plan finalisation.		 aquatic ecologist report on impacts and proposed remedial actions.
	Inspection by an appropriately qualified aquatic ecologist to determine if the changed flow conditions are likely to cause impacts to aquatic biodiversity.			Annual Report: progress of actions arising from incident report.
	If significant impacts are predicted, prepare and implement a plan to remove the sediment. The sediment will be returned to the Stage 8 area.			

^{*} See Section 6.5.

6 Compliance management

6.1 Monitoring and inspection

Monitoring of potential flood conditions will be undertaken daily during dry weather and hourly during wet weather periods. Monitoring is required to allow sufficient time to prepare the site and evacuate (if required) prior to the commencement of heavy rainfall and flood events as described in the TARP (see Table 5.2). This includes remaining vigilant outside of operational hours as mobile plant may need to be moved to higher ground at night prior to flooding so that the plant is not inundated. The following environmental conditions will be monitored:

- rainfall forecasts for the Illawarra District issued by BoM; and
- flood warnings for the Nepean River issued by BoM and the SES.

If a flood warning is received/identified the TARP provided in Table 5.2 will be enacted.

Environmental inspections will be completed weekly in accordance with the EMS. Environmental inspections will be used to ensure mitigation and management measures are being implemented correctly and identify any areas of non-conformance.

Environmental monitoring and inspections are described in Section 6 of the EMS.

6.2 Training

All quarry personnel will be provided with information and training regarding the importance of flood warning, flood action protocols identified in the TARP, and evacuation requirements. These aspects will be incorporated into the following training which is outlined in the EMS:

- site induction; and
- environmental awareness training.

Site training is described in Section 4 of the EMS.

6.3 Auditing

Internal and external auditing will be undertaken to assess the effectiveness of mitigation and management measures, compliance with this FMP and the project consent conditions, and other relevant approvals, licences, and guidelines.

Auditing is described in Section 6 of the EMS.

6.4 Reporting

A log will be maintained to record substantiating activities associated with the quarrying process or relevant to the project consent conditions, including measures taken to implement this FMP.

Environmental reporting is described in Section 7 of the EMS.

In addition to the reporting described in Section 7 of the EMS, an Annual Report which summarises if any of the triggers in the TARPs in Table 5.2 or Appendix B have been exceeded in the last 12 months will be submitted to

NRAR in accordance with CAA-2021-11223. This report will summarise the exceedances, incident reports submitted, actions taken in response, and the progress of follow-up actions.

6.5 Emergencies, incidents and non-compliances

Menangle Sand and Soil will identify environmental non-conformances, including environmental incidents, on-site and will undertake the required corrective actions to address the non-conformance and implement preventative actions where required.

The management of emergencies, incidents and non-compliances is described in Section 8 of the EMS.

In addition to reporting incidents and non-compliances to DPE as described in Section 8 of the EMS, indent reports related to the TARPs in Table 5.2 and Appendix B will be submitted to NRAR within 6 weeks in accordance with CAA-2021-11223. And significant incidents in relation to the TARPs will also be reported to NRAR immediately in accordance with Section 8 of the EMS.

6.6 Document review

This FMP will be subject to ongoing review and continual improvement as described in Section 9 of the EMS.

7 References

Advisian 2019, *Menangle Quarry Extension – Flood Impact Sensitivity Assessment*, prepared for Menangle Sand & Soil Pty Ltd by Advisian Pty Ltd.

Ball J, Babister M, Nathan R, Weeks W, Weinmann E, Retallick M, Testoni I (Editors) 2019, *Australian Rainfall and Runoff: A Guide to Flood Estimation*, Commonwealth of Australia (Geoscience Australia).

DIPNR 2005, Floodplain Development Manual: the management of flood liable land, NSW Department of Infrastructure, Planning and Natural Resources.

DECC 2008, Managing Urban Stormwater: Soils and Construction – Volume 2E – mines and quarries, Department of Environment and Climate Change NSW.

EMM 2017a, Environmental Assessment: Menangle Quarry Extension, prepared for Menangle Sand and Soil Pty Limited by EMM Consulting Pty Limited.

EMM 2017b, Response to Submissions: Menangle Quarry Extension, prepared for Menangle Sand and Soil Pty Limited by EMM Consulting Pty Limited.

EMM 2020, Applicant's Description of Amended Project – Land and Environment Court Proceedings 342158 of 2018, prepared for Menangle Sand and Soil Pty Limited v Minister for Planning by EMM Consulting Pty Limited.

Landcom 2004, Managing Urban Stormwater: Soils and Construction – Volume 1, 4th edition, New South Wales Government.

SES 2015, Wollondilly Shire Flood Emergency Sub Plan – A Sub-Plan of the Wollondilly Local Emergency Management Plan, NSW State Emergency Service.

WorleyParsons 2015, Nepean River Flood Study, prepared for Camden Council by WorleyParsons Services Pty Ltd.

Abbreviations

AEP annual exceedance probability

AHD Australian Height Datum

ARR Australian Rainfall and Runoff

BoM Bureau of Meteorology

EMM Consulting Pty Limited

EMS Environmental Management System

FDM Floodplain Development Manual

FMP Flood Management Plan

ha hectare

km kilometre

LEC Land and Environment Court

LGA local government area

NSW New South Wales

PMF probable maximum flood

SES NSW State Emergency Service

TARP trigger action response plan

tpa tonnes per annum

Appendix A

Plan approval



Mr Mark Hutcheson Operations Planning Support Manager Benedict Recycling Pty Limited 11 Narabang Way Belrose NSW 2085

09/04/2021

Dear Mr Hutcheson,

Menangle Sand and Soil Quarry (DA 85/2865) Flood Management Plan

I refer to the Flood Management Plan which was submitted in accordance with condition B32 of Schedule 2 of the consent for the Menangle Sand and Soil Quarry (DA 85/2865).

The Department has carefully reviewed the document and is satisfied that it meets the relevant conditions of consent.

Accordingly, the Planning Secretary has approved the Flood Management Plan (Revision 2, dated 1 April 2021). Please ensure that the approved plan is placed on the project website at your earliest convenience.

If you wish to discuss the matter further, please contact Callum Firth at callum.firth@dpie.nsw.gov.au.

Yours sincerely

Lauren Evans A/Director

Resource Assessments (Coal & Quarries)

As nominee of the Planning Secretary

Appendix B

Vegetation management and site stabilisation TARP

Trigger	Action required	Timing	Follow-up actions	Reporting*	
Controlling threats					
Livestock incursions, or evidence thereof (trampling, grazing, scats)	Ongoing incidental observations.	Ongoing	Repair damage; inspect and repair fence- lines. Reseed, replant tube stock as required.	Annual Report: report any occurrences and remedial actions.	
Undesirable access to the property by people, or evidence thereof (litter, vandalism).			reseed, replant tube stock as required.		
Increased feral pest sightings within Stage 8 area.	Ongoing incidental observations.	Ongoing	Baiting and trapping programs, if there is an increasing trend in feral animal sightings.	Annual Report: report any occurrences and remedial actions.	
Bushfire within Stage 8 area.	Bushfire hazards are managed.	Incident based	In a fire occurs:	Annual Report: report any bushfires and	
	Control uncontrolled burns on site as soon as possible.		 investigate cause of burn and if any preventative measures can be taken; 	investigation outcomes.	
			 review erosion and sediment control measures in the burn area; 		
			• observe recovery of vegetation; and		
			 undertake additional seeding/in-fill planting as required. 		
Active rill, gully or tunnel erosion.	Drainage, erosion and sediment control inspections (see <i>Menangle Sand and Soil Quarry Soil and Water Management Plan</i> (SWMP) Section 8).	Weekly inspections (see SWMP Section 8.2)	Ameliorate to stop erosion as per methods in the SWMP.	Annual Report: summary of weekly inspections and remedial actions required.	
Physical conditions					
Growth medium development unsuitable	Collect and analyse soil samples at selected floristic monitoring plots (see BRMP Table 8.6).	Annual	Ameliorate soil if outside desired range and is impacting plant growth and condition.	Report landform establishment and stability assessment (including growth medium development) over the last 12 months in the Rehabilitation and Restoration Site Annual Progress Report as described in the Menangle Sand and Soil Quarry Biodiversity and Rehabilitation Management Plan (BRMP) Section 8.8.	

E190166 | RP45 | v1

Trigger	Action required	Timing	Follow-up actions	Reporting*
Species composition				
Native trees: total foliage cover of species allocated to Tree (TG) growth form is not trending towards the benchmark range of 27.5–32.5.	Implement revegetation of rehabilitation area as described in BRMP Chapters 4–6. Biodiversity monitoring (see BRMP Section 8.4).	Progressive revegetation Annual monitoring	If foliage cover is not trending towards target value (ie by 5 years post-establishment), increase species cover and abundance via infill seeding and/or planting.	Report floristic monitoring over the last 12 months in the Rehabilitation and Restoration Site Annual Progress Report as described in BRMP Section 8.8.
Native shrubs: total foliage cover of species allocated to Shrub (SG) growth form is not trending towards the benchmark range of 21–31.	Implement revegetation of rehabilitation area as described in BRMP Chapters 4–6. Biodiversity monitoring (see BRMP Section 8.4).	Progressive revegetation Annual monitoring	If foliage cover is not trending towards target value (ie by 5 years post-establishment), increase species cover and abundance via infill seeding and/or planting.	Report floristic monitoring over the last 12 months in the Rehabilitation and Restoration Site Annual Progress Report as described in BRMP Section 8.8.
Native grasses (or grasslike): total foliage cover of species allocated to Grass and Grasslike (GG) growth form is not trending towards the benchmark range of 24.45–30.45.	Implement revegetation of rehabilitation area as described in BRMP Chapters 4–6. Biodiversity monitoring (see BRMP Section 8.4).	Progressive revegetation Annual monitoring	If target value is not being met, increase species cover and abundance as early as possible (ie 2 years post-establishment). This should be achieved by planting, hydromulching, etc., depending upon conditions.	Report floristic monitoring over the last 12 months in the Rehabilitation and Restoration Site Annual Progress Report as described in BRMP Section 8.8.
Native forbs: total foliage cover of species allocated to Forb (FG) growth form is not trending towards the benchmark range of 24.45–30.45.	Implement revegetation of rehabilitation area as described in BRMP Chapters 4–6. Biodiversity monitoring (see BRMP Section 8.4).	Progressive revegetation Annual monitoring	If target value is not being met, increase species cover and abundance as early as possible (ie 2 years post-establishment). This should be achieved by planting, soil amelioration, hydro-mulching, etc. depending upon conditions.	Report floristic monitoring over the last 12 months in the Rehabilitation and Restoration Site Annual Progress Report as described in BRMP Section 8.8.
Species diversity: after 5 years of management in a given area, at least 24 species characteristic of River-flat Eucalypt Forest are not present.	Implement revegetation of rehabilitation area as described in BRMP Chapters 4–6. Biodiversity monitoring (see BRMP Section 8.4).	Progressive revegetation Annual monitoring	Undertake in-fill planting of additional species from BRMP Table 5.1 that are not growing adequately or that have died. This should be done as soon as possible (ie 2 years post-establishment).	Report floristic monitoring over the last 12 months in the Rehabilitation and Restoration Site Annual Progress Report as described in BRMP Section 8.8.

E190166 | RP45 | v1

Trigger	Action required	Timing	Follow-up actions	Reporting*
Weed cover in the rehabilitation and restoration areas is not decreasing based on annual monitoring.	Weed control as described in BRMP Section 5.5. Given the very high weed current loads, it is expected that it will take some time for weed growth to be brought under control and will require ongoing maintenance with the objective to eventually achieve a sum foliage cover of species identified as 'high threat exotic' under the Biodiversity Assessment Method (BAM) and 'priority weeds' as identified by the Local Land Services (LLS) in the relevant strategic weed management plan for the region is no more than 2%. Biodiversity monitoring (see BRMP Section 8.4).	Annual monitoring.	Evaluate weed management methods. Consider trialling different weed management techniques. Increase intensity of weed control.	Report the results of weed mapping in the Rehabilitation and Restoration Site Annual Progress Report as described in BRMP Section 8.8.
Ecosystem function				
Plant species not regenerating after disturbance event.	Implement revegetation of rehabilitation area as described in BRMP Chapters 4–6. Biodiversity monitoring (see BRMP Section 8.4).	Incident based, including inundation.	Infill seeding/planting as required.	Report floristic monitoring over the last 12 months in the Rehabilitation and Restoration Site Annual Progress Report as described in BRMP Section 8.8.
Litter is not increasing towards the target value of 40% cover.	<u> </u>	Annual monitoring.	If litter cover is not increasing after 5–10 years post-establishment, additional canopy species will need to be planted.	Report litter as part of floristic monitoring over the last 12 months in the Rehabilitation and Restoration Site Annual Progress Report as described in BRMP Section 8.8.
Nest boxes are missing or are not suitable for use by the target species (see BRMP Table 7.2).	Install 106 nest boxes will be (see BRMP Section 7.5.1).	Install nest boxes prior to extraction in the Stage 8 area. Annual monitoring (see BRMP Section 8.4).	Repair damaged nest boxes. Install the deficit number of nest boxes.	Report results of nest box survey in the Rehabilitation and Restoration Site Annual Progress Report as described in BRMP Section 8.8.

E190166 | RP45 | v1

Trigger	Action required	Timing	Follow-up actions	Reporting*
Woody debris is not installed in accordance with Consent Condition B78: • at least 400 m/ha of woody debris (ie. logs > 10 cm diam, >0.5 m long); and • at least 100 m/ha of large woody debris (ie. logs >50cm diam, >0.5 m long).	Woody debris will be placed over the ground in rehabilitation areas and pressed in or tracked-rolled to ensure intimate contact with soil to minimise the potential for erosion under the woody debris (see BRMP Section 7.5.2). Woody debris should be used to pin brush or mesh surface cover.	Once within 18 months of commencing extraction of each substage. Annual monitoring (see BRMP Section 8.4).	Install the deficit amount of woody debris. Report as an incident/non-compliance as described in Section 8 of the EMS.	Report results of woody debris survey in the Rehabilitation and Restoration Site Annual Progress Report as described in BRMP Section 8.8.

^{*} Annual report: summarising any triggers that have been exceeded in the last 12 months and the actions taken in response; and providing a list of any incident reports in the last 12 months and reporting on the progress of follow up actions arising from each incident report.

E190166 | RP45 | v1 5

Significant incidents in relation to this TARP are to be reported to NRAR immediately in accordance with Consent Condition D7.

Appendix C

Flood mapping – site entry compound and processing area

C.1 Flood mapping extracts from Worley Parsons, 2015

Provisional flood hazard:

Key:

Peak flood depth:


Depth [m]

Low
Transition
High


Approximate extent of site entry compound and processing



Flood mapping – 5% AEP event:








Provisional flood hazard

Flood mapping – 1% AEP event:




Peak flood depth



Provisional flood hazard

Flood mapping – PMF event:








Peak flood depth Provisional flood hazard


Appendix D


Flood mapping – Stage 8 extraction areas



















Prepared by:



Appendix E

Final landform – Stage 8 extraction area